

SQ-3048
SQ-3048

LILLOOET RIVER 01 34.5km

2022 Inspection

CBR iPad Offline Ver 0.33



CBR Data

Latitude	Longitude
50°36'14.6"	-123°22'21.9"
Crossing Name	Silva Creek
FSR #	6123
Branch #	1
Road Name	LILLOOET RIVER 01
User km	34.5
Previous Load Rating (tonnes)	63
Structure Class	Temporary Bridge
Portable	N
Superstructure	Log Stringers
Deck Type	Gravel
Abutment Left	Crib, Log or Untreated Timber
Abutment Right	Crib, Log or Untreated Timber
Spans	1
Total Length (m)	8.5
Deck Width (m)	5.8

Updated Data

Latitude	Longitude
50°36'14.61"	-123°22'22.16"
HD Diff. (m)	5.2
Accuracy (m)	5

Inspection

Date of Inspection 2022-10-19 2:42:33 PM

Inspector Name Gino Fournier

Recommended Next Inspection Year

Inspection Company FLNRORD

Inspector Comments Serial/ID Plate

Bridge has not seen water flow since last inspection. Remove structure and fill in as per 2020 inspection. If left, remove deck and clean out debris.


P.Eng Comments

Load Rated by: MOF, Greg Dohm, PEng., Oct. 25, 2022

Load Rating: BCL625 or 63 tonnes

Next Inspection: 2024

Comments: remove log stringer bridge completely and fill with road gravels, as stream bed no longer has any flows due to upstream meandering.



P.Eng Seal

SQ-3048
SQ-3048

LILLOOET RIVER 01 34.5km

2022 Inspection

CBR iPad Offline Ver 0.33



Approach

Alignment Good

Bridge Ahead Signs Missing ☐ 0 ☐ 1 ☒ 2 Not needed as bridge is width of road and straight road

Brushing Required N

Delineator Missing Left ☐ 0 ☒ 1 ☐ 2

Delineator Missing Right ☐ 0 ☐ 1 ☒ 2

Fender Condition Unrated None,not needed as bridge is width of road and road is straight.

Posted Load Rating 63

Road Surface

Abutment

Log/Timber Cribs N/A Crib left side all filled in and acting as sill log only.

Tie Backs Unrated Can not see.

Bin Wall N/A

Pier N/A

Concrete N/A

Caps or Sills Fair

Piles or Posts N/A

Ballast Wall N/A

Wing Wall N/A

Bracing N/A

Hardware N/A

Fill Good

Riprap N/A

Bearings N/A

Corrosion Protection N/A

SQ-3048
SQ-3048

LILLOOET RIVER 01 34.5km

2022 Inspection

CBR iPad Offline Ver 0.33



Deck

Running Surface Good

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck N/A

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface Good

Curb Rail/Blocks/Posts Excellent

Hand Rails/Walkouts N/A

Hardware N/A

Overall Deck Condition Good

Gravel Depth (mm) 350

Pier Deck N/A

SQ-3048
SQ-3048

LILLOOET RIVER 01 34.5km

2022 Inspection

CBR iPad Offline Ver 0.33



Steel/Concrete

Girders N/A

Diaphragms N/A

Bracing N/A

Under Trussing N/A

Hardware N/A

Welded/grouted
shear connectors N/A

Log

Log Curbs Good

Needle Beam N/A

Needle Lashing/
Shimming N/A

Stringers measured from downstream until clearance to dirt was 0.5m.

Stringer Number	Needle Beam to Crib (m)		Diameter (mm)	Needle Diameter (mm)		Condition	Comment
	Species	Peeled		Rot Depth (mm)			
1	Fd	Y	608	5		Fair	Measured from downstream.
2	Cw	Y	780	5		Fair	
3	Fd	Y	612	5		Fair	
4	Cw	Y	748	5		Fair	
5	Cw	Y	772	5		Fair	

SQ-3048
SQ-3048

LILLOOET RIVER 01 34.5km

2022 Inspection

CBR iPad Offline Ver 0.33



Hazards

Estimated Present Water Level Depth (m)	0	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
1 Structure. Log/timber stringer maintenance. m. Priority:Medium	Remove structure and fill in hole. No water flow here. Otherwise remove stringers and clean out structure.

2

3

4

5

6

7

Item	Monitor Description	Frequency
1		
2		
3		



Approach from Left Bank when facing downstream



Approach from Right Bank when facing downstream



Downstream from Crossing



Upstream from Crossing



Inlet



Accumulation under bridge



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream