

SQ-3057
SQ-3057

IN-SHUCK-CH 7.7km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude 50°15'44.3" Longitude -122°30'41.6"

Site Status Active

Insp. Status Inspect

Crossing Name Catiline Creek

FSR # 7343 Branch # 1

Road Name IN-SHUCK-CH

User km 7.7

Previous Load Rating (tonnes) 68

Structure Class Permanent Bridge

Portable N

Superstructure Concrete Slab Girders

Deck Type Concrete

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 9.7

Deck Width (m) 4.3

Updated Data

Latitude 0°0'0" Longitude 0°0'0"

HD Diff. (m) 5595174.3 Accuracy (m)

Inspection

Date of Inspection 2022-09-27 4:37 PM

Recommended Next Inspection 2023

Inspector Name Forrest Simpson


Inspection Company MoF

Inspector Comments Serial/ID Plate

Number of hairline cracks present on underside of all slabs, running entire width, mid span. Recommend close proximity inspection.

P.Eng Comments

Load Rated by: MOF, Greg Dohm, PEng., Oct. 5, 2022 Load Rating:
L75 or 68 tonnes
Next Inspection: 2025
Comments: monitor hairlines cracks at routine inspections.



PERMIT TO
PRACTICE: 1003022

SQ-3057
SQ-3057

IN-SHUCK-CH 7.7km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment **Good**

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2 Road does not narrow

Brushing Required **N**

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition **Poor** Missing low side. Rock high side.

Posted Load Rating **68**

Road Surface **Good**

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete **Fair**

Caps or Sills **Fair**

Piles or Posts **Unrated** Not visible

Ballast Wall **Fair**

Wing Wall

Bracing **Unrated** Not visible

Hardware

Fill **Good**

Riprap **Fair** Hard to access. Riprap may be buried by debris events.

Bearings **Good**

Corrosion Protection

SQ-3057
SQ-3057

IN-SHUCK-CH 7.7km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Fair** Surface wear

Grout Pockets

Deck Joints **Fair** Worn concrete. Welded shear connectors good

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Fair** Risers sign of rot. Loose rails

Hand Rails/Walkouts

Hardware

Overall Deck Condition **Fair**

Gravel Depth (mm)

Pier Deck

SQ-3057
SQ-3057

IN-SHUCK-CH 7.7km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders Fair

Hairline cracks, see notes.

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted shear connectors Good

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

SQ-3057
SQ-3057

IN-SHUCK-CH 7.7km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m)	0	High Water	☐	Debris	☒
Estimated Present Water Level Width (m)	0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance	1.0	Ic	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
1 Approach. Approach fenders (install). 2 # of units. Priority:High	2 barriers needed low side of road

2

3

4

5

6

7

Item	Monitor Description	Frequency
1	Monitor all damage to concrete	Routine Inspection

2

3



Approach from Right Bank when facing downstream



Deck



Approach from Right Bank when facing downstream



Deck



Ballast wall. Exposed rebar. Likely during install to fit around large rock



Slab damage. 40x10x15 cm. Exposed rebar



Superstructure



Superstructure



Superstructure



Upstream from Crossing



Upstream Profile



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Superstructure