

SQ-3078
SQ-3078

RING CREEK NORTH 5.2km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude 49°45'54" Longitude -123°5'13.9"

Site Status Active

Insp. Status Inspect

Crossing Name Brandvold Creek

FSR # 6782 Branch # 1

Road Name RING CREEK NORTH

User km 5.2

Previous Load Rating (tonnes) 68

Structure Class Permanent Bridge

Portable N

Superstructure Steel I-beam

Deck Type Concrete Removable

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 17.6

Deck Width (m) 4.3

Updated Data

Latitude °0'0" Longitude °0'0"

HD Diff. (m) 5539814.5 Accuracy (m)

Inspection

Date of Inspection 2022-09-26 4:39:05 PM

Inspector Name Forrest Simpson

Inspector Comments Serial/ID Plate


Re-install riprap or reinspect after storm season.

Recommended Next Inspection 2025

Inspection Company MoF

P.Eng Comments

Load Rated by: MOF, Greg Dohm, PEng., Oct. 5, 2022
Load Rating: L75 or 68 tonnes
Next Inspection: 2025
Comments:



PERMIT TO
PRACTICE: 1003022

SQ-3078
SQ-3078

RING CREEK NORTH 5.2km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment **Good**

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required **Y** **Minor**

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition **Poor** **None**

Posted Load Rating

Road Surface **Good**

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete **Good**

Caps or Sills

Piles or Posts **Good**

Ballast Wall **Good**

Wing Wall

Bracing **Good**

Hardware **Good**

Fill **Good**

Riprap **Poor** **Left bank has shifted, fill exposed.**

Bearings **Good**

Corrosion Protection **Good**

SQ-3078
SQ-3078

RING CREEK NORTH 5.2km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts **Good** Clips

Concrete Deck **Fair** Minor damage

Grout Pockets

Deck Joints **Fair** No paraseal. Filled with dirt

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good** New wood

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

Pier Deck

SQ-3078
SQ-3078

RING CREEK NORTH 5.2km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders Good

Diaphragms Good

Bracing Good

Under Trussing

Hardware Good

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

SQ-3078
SQ-3078

RING CREEK NORTH 5.2km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m)	.3	High Water	☒	Debris	☒
Estimated Present Water Level Width (m)	3	Aggradation	☒	Scour	☐
Estimated High Water Level Clearance	3.5	Ic	☐		
Comments	Evidence of debris flow				

Repairs and Monitoring

Repair Item	Repair Description
1 Approach. Approach fenders (install). 4 # of units. Priority:High	Install approach barrieirs
2 Channel. Add Riprap (placed). m³. Priority:High	Re-install riprap left bank

3

4

5

6

7

Item	Monitor Description	Frequency
1		
2		
3		



2022 Inspection

CBR iPad Offline Ver 0.36

RING CREEK NORTH 5.2km

SQ-3078
SQ-3078



Approach from Left Bank when facing downstream



Deck



Approach from Right Bank when facing downstream



Deck



Deck clips



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Superstructure



Upstream from Crossing



Upstream Profile



Right Bank Abutment when facing downstream




Left Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Upstream from Crossing



Downstream from Crossing