

ck-2104



BC Ministry of
Forests and Range

Page 2 of 2

Bridge Register Structure Inventory Data Form BRIDGES

STRUCTURAL DETAILS			
Number of Spans: (		Needle Beams? ☐ Yes ☒ No	
Length of Spans (m) [e.g. for a 3-span bridge - 20, 35, 20]	Portable Structure? ☐ Yes ☒ No	Portable Superstructure Status: ☐ Installed ☐ Storage	
Portable Superstructure Storage Location:			
*Bridge Length (metres): 27 ⁷	*Superstructure: ☐ Compo Girders ☐ Concrete Box Beam ☐ Concrete Cast in Place ☐ Concrete I/T Beam ☐ Concrete Slab Girders ☐ Glulam Girder ☐ Log Stringer ☐ Other ☐ Rail Car ☐ Steel Box Beam ☒ Steel I-Beam ☐ Steel Truss/Bailey/Acrow ☐ Timber-Treated Stringers ☐ Timber-Untreated Stringers		
*Deck Type: ☐ Concrete ☒ Concrete Composite ☐ Concrete Removable ☐ Gravel ☐ Other ☐ Steel ☐ Steel Free ☐ Timber-Treated ☐ Timber-Treated Panels ☐ Timber-Untreated ☐ Timber-Untreated Panels		*Deck Width (metres): 6 ⁹	
*Running Surface: ☐ Anti-Skid ☐ Asphalt ☒ Concrete ☐ Gravel ☐ N/A ☐ Timber Planks			
*Left Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pat		*Right Abutment: ☐ Binwall ☐ Concrete Cast in Place ☐ Concrete Lock Blocks ☐ Concrete Precast ☐ Crib, Log or Timber ☐ Other ☐ Pile-Temporary Materials ☐ Pile-Permanent Materials ☐ Sill-Permanent Materials ☐ Sill-Temporary Materials ☒ Steel Pipe & Precast Pat	
Comments:			

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
Site # <u>CK 2104</u>		Structure # <u>CK 2104</u>	
FSR Name <u>HARRISON EAST FSR</u>		User km <u>64</u>	Project File ID
Longitude: (ddd / mm / ss.s) <u>49 23 58.2</u>		OR	UTM Zone
Latitude: (ddd / mm / ss.s) <u>121 44 45.3</u>			UTM Easting
			UTM Northing
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl.			
Item	Present Condition (circle or fill-in)	Comments (a comment is mandatory if condition "Poor" is selected)	
Alignment	E G <u>(F)</u> P	<u>TIGHT H/R CURVE. ADVERSE</u>	
Bridge Ahead Signs Missing	0 1 <u>(2)</u>		
Brushing Required	Yes <u>(No)</u>		
Delineator Missing Left	<u>(0)</u> 1 2		
Delineator Missing Right	<u>(0)</u> 1 2		
Fender Condition	E G <u>(F)</u> P None	<u>NO POST BAR. DIS CAMP BARRIER UNDERMINED & NOW LEANING TOWARDS DIS. (SEE PICS)</u>	
Posted Load Rating (tonnes)	<u>9</u>		
Road Surface	E <u>(G)</u> F P		
LEFT/RIGHT ABUTMENTS (as seen facing downstream)			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Log/Timber Crib	E G <u>(F)</u> P N/A	<u>OLD OPEN FACE 3X ON CAMP CRIB RETAIN. FILL., 6X CRIB ON WOODS APP.</u>	
Tie-backs	E G <u>(F)</u> P N/A	<u>5X : TO RETAIN ERL.</u>	
Bin Wall	E G F P <u>(N/A)</u>		
Precast Concrete	E G F P <u>(N/A)</u>		
Caps or Sills	E G F P		
Piles or Posts	E <u>(G)</u> F P N/A	<u>PIL RISERS ON URELY SPREAD FOT.</u>	
Ballast Wall	E <u>(G)</u> F P	<u>PRECAST CONCR.</u>	
Wing Wall	E G F P <u>(N/A)</u>		
Bracing	E <u>(G)</u> F P N/A		
Hardware	E <u>(G)</u> F P N/A		
Fill	E <u>(G)</u> F P	<u>3</u>	
Riprap	E G <u>(F)</u> P N/A	<u>SMALL AMOUNT OF FILL SCOUR ON DIS CAMP</u>	
Bearings	E G <u>(F)</u> P	<u>DIS CONTROLLED W/ WOODS ABT. OVERALL NOT ENOUGH RIP RAP</u>	
Corrosion Protection	E <u>(G)</u> F P N/A		
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment)			
Use "Additional Spans" Sheet for Multiple Spans			
DECK			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Running Surface	E <u>(G)</u> F P		
Running Planks	E G F P <u>(N/A)</u>		
Sub-deck	E G F P <u>(N/A)</u>		
Ties	E G F P <u>(N/A)</u>		
Nails	E G F P <u>(N/A)</u>		
Deck to Girder Bolts	E G F P <u>(N/A)</u>		
Concrete Deck	E <u>(G)</u> F P N/A	<u>CONCR COMP.</u>	
Grout Pockets	E <u>(G)</u> F P <u>(N/A)</u>		
Deck Joints	E <u>(G)</u> F P <u>(N/A)</u>		
Anti-skid Surface	E G F P <u>(N/A)</u>		
Gravel Surface	E G F P <u>(N/A)</u>		
Curb Rail/Blocks/Posts	E G <u>(F)</u> P	<u>DIS STEEL RAIL BADLY DAMAGED. MANY OF THE POSTS LEFT (SEE PICS)</u>	
Handrails/Walkouts	E G F P <u>(N/A)</u>		
Hardware	E <u>(G)</u> F P N/A		
Overall Deck Condition	E G <u>(F)</u> P		

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
Site # CK 2104		Structure # CK2104	
SUPERSTRUCTURE			
Item	Present Condition (circle)	Comments (a comment is mandatory if condition "Poor" is selected)	
Girders	E (G) F P	STEEL I-BEAM w/ SMALL AMOUNT OF RUST	
Diaphragms	E G F P (N/A)		
Bracing	E (G) F P (N/A)	bX	
Under-trussing	E G F P (N/A)		
Hardware	E (G) F P (N/A)		
Cracks/Checks in Glulam Girders	E G F P (N/A)		
Concrete	E G F P (N/A)		
Shear Connectors	E G F P (N/A)		
Grout Pockets	E G F P (N/A)		
CHANNEL			
Est. Present Water Level Depth (m) 0.4		Est. Present Water Level Width (m) 5.2	Est. High Water Level Clearance (m) 18.1
HAZARDS (circle yes or no for each item)			
High Water?	Yes (No)	Scour?	Yes (No)
Ice?	Yes (No)	Debris?	Yes (No)
Aggradation?	Yes (No)		
Comments			
REPAIRS (H = High, M = Medium, L = Low)			
#	Priority (circle)	Estimate (\$)	Description
1	H M (L)		DIS CAMP NO 1ST BARRIER SHOULD BE PUT BACK IN THE ROAD
2	H M L		
3	H M L		
ITEMS TO MONITOR			
#	Description		
1	W/S RAIL SHOULD BE MONITORED. ANY MORE MECH. DAM IS IT NO LONGER FUNCTIONAL.		
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
	TO W		LOAD LIMIT
	W/S		CAMP ABUT X 2
	DIS		FROM W/S
	W TO C		W/IDE ABUT
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes (No)		P Eng Inspection Required? Yes (No)	Date of Inspection (yyyy/mm/dd) 2009-10-24
Inspection Company Name For site Engineering & Inspection Ltd		Inspector's Name (print) Ali Sadeghi	Inspector's Signature
Comments			
PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes):		Date of Next Inspection	
Reviewer Company Name	Reviewed by - PEng's Name (print)	Reviewed by - PEng's Signature	Date Reviewed (yyyy/mm/dd)
Comments			