

CK-2471

CHEHALIS-MAISAL km

2014 Inspection

CBR iPad Offline Ver 0.17

CBR Data

Latitude	Longitude
49°24'20.09"	-121°59'21.3"
Road Name	CHEHALIS-MAISAL
User km	
Current Load Rating (tonnes)	136
Structure Class	Major Culvert
Culvert Type	Round
Culvert Material	Corrugated Steel
Opening Height (mm)	2700
Opening Width (mm)	2600
Inlet Cover (mm)	4000
Outlet Cover (mm)	5000
Culvert Gradient %	5
Culvert Length (m)	35
Deck Width (m)	

Updated Data

Latitude	Longitude
49°24'19.85"	-121°59'21.2"
HD Diff. (m)	7.9
Accuracy (m)	
Chehalis-Maisal	
3.2	
L150 or 136 tonnes	
Major Culvert	
Round	
Corrugated Steel	
2600	
2600	
4000	
5000	
5	
36	
6.0	

Inspection

Date of Inspection 2014-09-09 11:55:59 AM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspection Comments

P.Eng Comments

Present load rating of L150 or 136 tonnes to continue.



CK-2471

CHEHALIS-MAISAL km

2014 Inspection

CBR iPad Offline Ver 0.17

Approach

Alignment Fair

tight HC both approaches

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition

NA

Posted Load Rating

not posted

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills

Piles or Posts

Ballast Wall

Wing Wall

Bracing

Hardware

Fill

Riprap

Bearings

CK-2471

CHEHALIS-MAISAL km

2014 Inspection

CBR iPad Offline Ver 0.17

Corrosion Protection

Culvert

Baffles N/A

Bolted Connections N/A

Coating Fair

Coupled Connections Fair 3x

Embedment Materials N/A

Fill Fair

Floor Fair

Footing Fair

Head Walls N/A

Inlet Fair

Outlet Fair 5.0 drop at outlet but well armoured

Overall Fair

Rip Rap Fair

Roof Fair

Sidewalls Fair

Trash Rack N/A

Weirs/Backwater
Structures N/A

Wing Walls N/A

CK-2471

CHEHALIS-MAISAL km

2014 Inspection

CBR iPad Offline Ver 0.17

Hazards

Estimated Present Water Level Depth (m) 0.1

High Water ☐Debris ☐

Estimated Present Water Level Width (m) 1.0

Aggradation ☐Scour ☐

Estimated High Water Level Clearance (m) 1.0

Ice ☐

Comments 2x 900mm overflow culverts

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1

2

3

Monitor Item

Monitor Description

Monitoring Frequency

1

2

3

Sketch
(Select Signature)

CK-2471

CHEHALIS-MAISAL km

2014 Inspection



Approach from Left Bank when facing downstream



Approach from Right Bank when facing downstream



Inlet



CK-2471

CHEHALIS-MAISAL km

2014 Inspection



Outlet