

CK-2061

LITTLE TAMIHI WEST 4.2km

2016 Inspection

CBR iPad Offline Ver 0.23



CBR Data

Latitude	Longitude		
49°4'16.7"	-121°55'11.9"		
Crossing Name	Liumchen Creek		
FSR #	5127	Branch #	4
Road Name	LITTLE TAMIHI WEST		
User km	4.2		
Current Load Rating (tonnes)	54		
Structure Class	Permanent Bridge		
Portable	N		
Superstructure	Concrete Slab Girders		
Deck Type	Concrete		
Abutment Left	Steel Pipe and Precast Pad		
Abutment Right	Steel Pipe and Precast Pad		
Spans	1		
Total Length (m)	26		
Deck Width (m)	4.27		

Updated Data

Latitude	Longitude		
49°4'17.46"	-121°55'12.85"		
HD Diff. (m)	30.4	Accuracy (m)	10
Compo Girders			
Concrete Composite			

Inspection

Date of Inspection 2016-11-08 1:04:26 PM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Grade and brush the approaches, post bridge ahead signs and update load rating sign prior to industrial activity. Present load rating of L60 or R54 tonnes to continue.



09/02/2017

P.Eng Seal

CK-2061

LITTLE TAMIHI WEST 4.2km

2016 Inspection



CBR iPad Offline Ver 0.23

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating 60 ton

Road Surface Fair only public access, no industry

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills Good

Piles or Posts Good

Ballast Wall Good

Wing Wall N/A

Bracing Good

Hardware Good

Fill Good

Riprap Good

Bearings Good

Corrosion Protection Good

CK-2061

LITTLE TAMIHI WEST 4.2km

2016 Inspection

CBR iPad Offline Ver 0.23

**Deck**

Running Surface	Good	only public access, no industry
-----------------	------	---------------------------------

Running Planks	N/A
----------------	-----

Sub Deck	N/A
----------	-----

Ties	N/A
------	-----

Nails	N/A
-------	-----

Deck to Girder Bolts	N/A
----------------------	-----

Concrete Deck	Good
---------------	------

Grout Pockets	Good
---------------	------

Deck Joints	Good
-------------	------

Steel Deck Plate	N/A
------------------	-----

Gravel Surface	N/A
----------------	-----

Curb Rail/Blocks/Posts	Good
------------------------	------

Hand Rails/Walkouts	N/A
---------------------	-----

Hardware	N/A
----------	-----

Overall Deck Condition	Good
------------------------	------

Gravel Depth (mm)	
-------------------	--

CK-2061

LITTLE TAMIHI WEST 4.2km

2016 Inspection



CBR iPad Offline Ver 0.23

Steel/Concrete

Serial/ID Plate

Girders Good

Diaphragms Good

Bracing N/A

Under Trussing N/A

Hardware N/A

Welded/grouted
shear connectors N/A**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2061

LITTLE TAMIHI WEST 4.2km

2016 Inspection

CBR iPad Offline Ver 0.23



Hazards

Estimated Present Water Level Depth (m)	1.0	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	18.2	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	2.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Low	grade out potholes when active
2	Low	brush when active
3	Medium	update load rating sign and post bridge ahead signs

Item	Monitor Description	Frequency
1		
2		
3		

Sketch
(Select Signature)



Approach from Left Bank when facing downstream



looking upstream



Deck



looking downstream



Approach from Right Bank when facing downstream



Left Bank Abutment when facing downstream



Downstream Profile



composite superstructure

CK-2061

LITTLE TAMIHI WEST 4.2km

2016 Inspection



Right Bank Abutment when facing downstream