

SQ-3008

STAWAMUS-INDIAN MAIN

2019 Inspection



CBR iPad Offline Ver 0.31

CBR Data

Latitude	Longitude
49°30'39.99"	-122°54'6.04"
Crossing Name	Indian River
FSR #	4823
Branch #	1
Road Name	STAWAMUS-INDIAN MAIN
User km	28.4
Previous Load Rating (tonnes)	109
Structure Class	Permanent Bridge
Portable	N
Superstructure	Steel I-beam
Deck Type	Concrete Composite
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	36.6
Deck Width (m)	4.25

Updated Data

Latitude	Longitude
49°30'38.81"	-122°54'6.37"
HD Diff. (m)	37.4
Accuracy (m)	5

Inspection

Date of Inspection 2019-09-16 2:33:40 PM

Inspector Name Greg Dohm

Inspector Comments Serial/ID Plate

Recommended Next Inspection Year

Inspection Company FLNRORD

P.Eng Comments

Load Rated by: MFLNRORD, Greg Dohm, PEng., Jan. 24, 2020
Load Rating: L120 or 109 tonnes
Next Inspection: 2022
Comments:



P.Eng Seal

SQ-3008

STAWAMUS-INDIAN MAIN

2019 Inspection



CBR iPad Offline Ver 0.31

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

Delineator Missing
Left ☐ 0 ☐ 1 ☒ 2Delineator Missing
Right ☐ 0 ☐ 1 ☒ 2

Fender Condition Fair Missing on some ends

Posted Load Rating 109

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier Fair

Concrete

Caps or Sills Fair

Piles or Posts Fair

Ballast Wall Fair

Wing Wall

Bracing Fair

Hardware Fair

Fill Fair

Riprap

Bearings Fair

Corrosion Protection Fair

SQ-3008

STAWAMUS-INDIAN MAIN

2019 Inspection

CBR iPad Offline Ver 0.31



Deck

Running Surface Fair

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck Fair

Grout Pockets Fair

Deck Joints Fair

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts N/A

Hardware Fair

Overall Deck Condition Fair

Gravel Depth (mm)

Pier Deck

SQ-3008

STAWAMUS-INDIAN MAIN

2019 Inspection



CBR iPad Offline Ver 0.31

Steel/Concrete

Girders Fair

Diaphragms Fair

Bracing Fair

Under Trussing

Hardware Fair

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

SQ-3008

STAWAMUS-INDIAN MAIN

2019 Inspection

CBR iPad Offline Ver 0.31



Hazards

Estimated Present Water Level Depth (m)	1.5	High Water	☒	Debris	☐
Estimated Present Water Level Width (m)	10	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	3	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1

2

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)



Approach from Left Bank when facing downstream



Deck



Upstream from Crossing



Downstream from Crossing



Deck



Approach from Right Bank when facing downstream



Bearing



Right Bank Abutment when facing downstream



Pier



Upstream Profile



Downstream Profile



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Bearing