

SQ-3068

IN-SHUCK-CH FSR 61km

2019 Inspection

CBR iPad Offline Ver 0.31



CBR Data

Latitude	Longitude
49°52'44.79"	-122°17'23.5"
Crossing Name	Frank Creek
FSR #	7343
Branch #	1
Road Name	IN-SHUCK-CH FSR
User km	61
Previous Load Rating (tonnes)	91
Structure Class	Permanent Bridge
Portable	N
Superstructure	Concrete I/T Beam
Deck Type	Concrete
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	14.4
Deck Width (m)	4.8

Updated Data

Latitude	Longitude
49°52'45.79"	-122°17'24.17"
HD Diff. (m)	33.4
Accuracy (m)	20

Inspection

Date of Inspection 2019-09-17 12:50:17 PM

Inspector Name Gino Fournier


Inspector Comments Serial/ID Plate

Recommended Next Inspection Year

Inspection Company FLNRORD

P.Eng Comments

Load Rated by: MFLNRORD, Greg Dohm, PEng., Jan. 24, 2020
Load Rating: L100 or 91 tonnes
Next Inspection: 2022
Comments:



P.Eng Seal

SQ-3068

IN-SHUCK-CH FSR 61km

2019 Inspection



CBR iPad Offline Ver 0.31

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good No posts all sides

Posted Load Rating 91

Road Surface Good

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Pier N/A

Concrete N/A

Caps or Sills Good

Piles or Posts Unrated Can't see below caps

Ballast Wall Good

Wing Wall N/A

Bracing N/A

Hardware N/A

Fill Fair

Riprap Fair

Bearings Good

Corrosion Protection N/A

SQ-3068

IN-SHUCK-CH FSR 61km

2019 Inspection

CBR iPad Offline Ver 0.31

**Deck**

Running Surface Good

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck Good

Grout Pockets N/A

Deck Joints Good

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts N/A

Hardware N/A

Overall Deck Condition Good

Gravel Depth (mm)

Pier Deck

SQ-3068

IN-SHUCK-CH FSR 61km

2019 Inspection

CBR iPad Offline Ver 0.31

**Steel/Concrete**

Girders Good

Diaphragms N/A

Bracing N/A

Under Trussing N/A

Hardware N/A

Welded/grouted
shear connectors Good**Log**

Log Curbs N/A

Needle Beam N/A

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

SQ-3068

IN-SHUCK-CH FSR 61km

2019 Inspection

CBR iPad Offline Ver 0.31



Hazards

Estimated Present Water Level Depth (m)	High Water	☐	Debris	☒
Estimated Present Water Level Width (m)	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	Ice	☐		

Comments Looks like a small debris flow passed through a long time ago and has potential for bigger ones in the future.

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1

2

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)



Downstream from Crossing



Approach from Right Bank when facing downstream




Approach from Left Bank when facing downstream



Upstream from Crossing



Upstream Profile



Downstream Profile



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream