CK-2008	ANDERSON SEVEN 0.3km	2014 Inspection

CBR iPad Offline Ver 0.17

CBR Data

Latitude	Longitude
49°43'45.3"	-121°21'51.1"

Road Name	ANDERSON SEVEN
User km	0.3
Current Load Rating (tonnes)	2
Structure Class	Temporary Bridge
Portable	N
Superstructure	Timber - untreated stringers
Deck Type	Gravel
Abutment Left	Crib, Log or Untreated Timber
Abutment Right	Crib, Log or Untreated Timber
Spans	1
Total Length (m)	5.2
Deck Width (m)	4.8

Updated Data

Latitude	Longitude
49°43'45.25"	-121°21'56.53"

HD Diff. (m)	108.7	Accuracy (m)	5

Anderson 7	
0.3	
unknown	
Temporary Bridge	
Y	
Others	
Timber – Untreated	
Other	
Other	
1	
9.14	
3.95	

Inspection

Date of Inspection 2014-10-14 2:26:35 PM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspection Comments

Nov 27/14

P.Eng Comments

Send record drawings and professional signoff to CEG for load rating. Post bridge ahead signs, replace wrong handed delineators, and place fenders.

PROFESSIONAL ENGINEER
PROVINCE OF BRITISH COLUMBIA
T. W. MILLER
P. Eng Seal

CK-2008	ANDERSON SEVEN 0.3km	2014 Inspection

CBR iPad Offline Ver 0.17

Approach

Alignment	Fair	
Bridge Ahead Signs Missing	○ 0 ○ 1 ● 2	
Brushing Required	N	
Delineator Missing Left	○ 0 ○ 1 ● 2	current ones are right hand
Delineator Missing Right	● 0 ○ 1 ○ 2	
Fender Condition	Poor	none
Posted Load Rating		not posted
Road Surface	Fair	

Abutment

Log/Timber Cribs	N/A	
Tie Backs	N/A	
Bin Wall	N/A	
Concrete	N/A	
Caps or Sills	Unrated	can't see what timber portable bears on
Piles or Posts	N/A	
Ballast Wall	N/A	
Wing Wall	N/A	
Bracing	N/A	
Hardware	N/A	
Fill	Fair	
Riprap	Poor	none
Bearings	Unrated	can't see

Corrosion Protection	N/A	

Deck

Running Surface	N/A	
Running Planks	N/A	
Sub Deck	Unrated	unknown
Ties	Unrated	can't see
Nails	Fair	
Deck to Girder Bolts	Unrated	can't see
Concrete Deck	N/A	
Grout Pockets	N/A	
Deck Joints	N/A	
Steel Deck Plate	N/A	
Gravel Surface	N/A	
Curb Rail/Blocks/Posts	Good	
Hand Rails/Walkouts	N/A	
Hardware	Good	
Overall Deck Condition	Unrated	can't see what is under plywood
Gravel Depth (mm)		

Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/ Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Comment

Hazards

Estimated Present Water Level Depth (m)	01	High Water ☐	Debris ☐
Estimated Present Water Level Width (m)	0.5	Aggradation ☐	Scour ☐
Estimated High Water Level Clearance (m)	0.5	Ice ☐	

Comments
all timber portable placed overtop log stringers
can't see what it bears on
bears behind old log sills
decking is plywood
outside timbers are 300mm deep

Repairs and Monitoring

Repair Item	Priority	Repair Description
1		
2		
3		

Monitor Item	Monitor Description	Monitoring Frequency
1		
2		
3		

Sketch
(Select Signature)

FileName CBR iPad Offline Ver 0.17

CK-2008 ANDERSON SEVEN 0.3km 2014 Inspection

Approach from Left Bank when facing downstream

Approach from Right Bank when facing downstream

Deck

Inlet