Clear Form

| Ministry of Forests, Lands, Natural Resource Operations, and Rural Development | **BC TIMBER SALES**<br>**Contract Modification Request Form**<br>☐ **Tendered Contract under $100,000 less than 25% Increase (QR,EA)**<br>☐ **Tendered Contract under $100,000 over 25% Increase (QR,EA,TSM)**<br>☒ **Tendered Contract *over* $100,000 less than 25% increase (QR,EA,TSM)**<br>*****Anything outside of the above will need BA-HQ-Pre-Approval***** |
|---|---|

| | |
|---|---|
| **Timber Sales Manager:** George Edney | |
| **Business Area:** Kootenay | |
| **Contract No.:** EN22TFH003 | **Term:** March 31, 2021 to August 31, 2021 |
| **Date:** 04/20/2021 | **QR:** Mark Serediuk |

## Contract Modification History

**Original Contract Value: $** $ 144,495.00

| Modification Number | Modification Value | % of Increase (of original bid or awarded value) | Contract Term (if applicable) |
|---|---|---|---|
| 1 | $ 14,449.50 | 10 % | N/A |
| | $ | % | |
| | $ | % | |
| | $ | % | |
| | $ | % | |
| | $ | % | |
| | $ | % | |
| | $ | % | |
| ***Cumulative Total*** | $ 14,449.50 | 10 % | |

**Cumulative Total is of modification values only**

***Rationale***

Sandy silty soils have been encountered from 0+000 to 0+851 on the Wardner South FSR road construction project. These soil types are not desirable for road construction resulting in the need to surface this section of road with a more desirable material to achieve a safe/sound haul road for timber extraction. The contract currently has an allowance to surface road with 100m3 of desirable material at a tendered rate of $7.09. Measurements in the field indicate 648m3 of material is needed, thus the contract is short 548m3. Solid rock has also been encountered from 1+308 to 1+825 as expected. An allowance for rock, 150m3, has also been included in the contract but is anticipated this may be underestimated as road stripping is exposing more rock. More accurate rock volume estimates are to be determined once the project progress's. The 10% increase to the contract value will ensure these phases are completed under this contract without delay.

**Timber Sales Manager APPROVAL**

Mark Serediuk RFT #1861
Digitally signed by Mark Serediuk RFT #1861
Date: 2021.04.20 14:29:03 -06'00'
Requested by: **Qualified Receiver** (Contract Coordinator)

Carolyn Krawchuk
Digitally signed by Carolyn Krawchuk
Date: 2021.04.20 15:04:50 -06'00'
Approval recommended by **Expense Authority** (Contract Manager)

GeorgeEdney
Digitally signed by GeorgeEdney
Date: 2021.04.20 14:16:08 -07'00'
Approval recommended by **Timber Sales Manager**